

ID	Task Mode	Task Name	Duration	Start	Finish	Aug 2, '20	Aug 9, '20	Aug 16, '20	Aug 23, '20	Aug 30, '20	Sep 6, '20	Sep 13, '20	Sep 20, '20	Sep 27, '20	Oct 4, '20	Oct 11, '20																																																				
						S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
1		<b>2020 Bow Mar Roads- Lakeshore Reconstructio</b>	<b>52 days</b>	<b>Tue 8/4/20</b>	<b>Wed 10/14/20</b>																																																															
2		<b>Project Initiation</b>	<b>9 days</b>	<b>Tue 8/4/20</b>	<b>Fri 8/14/20</b>																																																															
3		Preconstruction Meeting	0 days	Tue 8/4/20	Tue 8/4/20																																																															
4		Notice to Proceed	0 days	Wed 8/5/20	Wed 8/5/20																																																															
5		Utility Potholing	2 days	Thu 8/6/20	Fri 8/7/20																																																															
6		Erosion Control Installation	1 wk	Mon 8/10/20	Fri 8/14/20																																																															
7		<b>Underground Utilities</b>	<b>10 days</b>	<b>Mon 8/24/20</b>	<b>Fri 9/4/20</b>																																																															
8		Utility mobilization	0 days	Mon 8/24/20	Mon 8/24/20																																																															
9		Remove & Replace Culvert 1 @ Marina	1 day	Mon 8/24/20	Mon 8/24/20																																																															
10		R&R Culvert 6 @ Aspen	1 day	Tue 8/25/20	Tue 8/25/20																																																															
11		R&R Culvert 2 @5201	1 day	Wed 8/26/20	Wed 8/26/20																																																															
12		New Culvert 7 @ 5250/5260	1 day	Thu 8/27/20	Thu 8/27/20																																																															
13		Longitudinal Edge Drain @ 5250/5260	2 days	Fri 8/28/20	Mon 8/31/20																																																															
14		R&R Culvert 3 @ 5240	1 day	Tue 9/1/20	Tue 9/1/20																																																															
15		R&R Culvert 4 @ 5210	1 day	Wed 9/2/20	Wed 9/2/20																																																															
16		R&R Culvert 5 @ Pinyon	1 day	Thu 9/3/20	Thu 9/3/20																																																															
17		Clean up for Holiday	1 day	Fri 9/4/20	Fri 9/4/20																																																															
18		<b>LABOR DAY WEEKEND- NO WORK</b>	<b>3 days</b>	<b>Sat 9/5/20</b>	<b>Mon 9/7/20</b>																																																															
19		<b>Roadway Reconstruction</b>	<b>14 days</b>	<b>Tue 9/8/20</b>	<b>Fri 9/25/20</b>																																																															
20		Roadway mobilization	1 day	Tue 9/8/20	Tue 9/8/20																																																															
21		Asphalt Milling and Subgrade Preparation	3 days	Wed 9/9/20	Fri 9/11/20																																																															
22		Preparation and Paving	1 wk	Mon 9/14/20	Fri 9/18/20																																																															
23		Shouldering, restoration, clean up	1 wk	Mon 9/21/20	Fri 9/25/20																																																															
24		<b>Punchlist and Closeout</b>	<b>13 days</b>	<b>Mon 9/28/20</b>	<b>Wed 10/14/20</b>																																																															
25		Speed humps, rumble strips	2 days	Mon 9/28/20	Tue 9/29/20																																																															
26		Signage and Striping	1 day	Wed 9/30/20	Wed 9/30/20																																																															
27		Final walk and closeout	2 wks	Thu 10/1/20	Wed 10/14/20																																																															

Project: 2020.08.07 Bow Mar- L  
Date: Fri 8/7/20

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			